

CAPISTRANO BAY DISTRICT
AGENDA REPORT
May 31, 2011

Old Business

ITEM K.1

Discussion of Storm Drain No. 2 – 35121 Beach Road

Progress on this project is as follows:

Peter & Associates, Engineers of San Clemente has been hired to review and update their original hydrology report from 2001 and provide recommendations for any changes to the existing physical drain structure. ***Their proposal is \$1350.00*** and has been approved.

The engineer will commence with his work upon receipt of the required retainer payment that should be in his hands in the week of May 30th.

South Coast Water District has been hired to jet-vactor (clean hydraulically) and video the existing 110 LF of drain pipe to assess current conditions. This work was scheduled for Monday, May 23rd but was postponed due to equipment failure. The next window of time is the week of June 6 through 10. ***Their proposal is \$391.00*** and includes the video record on CD. A second bid came in at \$1250.00.

When the existing condition of the pipe can be evaluated and the hydrology report is completed then a repair plan can be put together.

There is no construction schedule for this project beyond the field investigative work at this time. A schedule can be created once all the preparation work is completed and evaluated.